# RESEARCH, DEVELOPMENT & TECHNOLOGY TRANSFER QUARTERLY PROGRESS REPORT

Wisconsin Department of Transportation DT1241 02/2011

### **INSTRUCTIONS:**

Research project investigators and/or project managers should complete a quarterly progress report (QPR) for each calendar quarter during which the projects are active.

l	DOT research program		Report period year: 2013  Quarter 1 (Jan 1 – Mar 31)								
	Policy research Other	⊠ Wiscons ☐ Pooled f	•	nway Research Progra PF#	m	☐ Quarter 2 (Apr 1 – Jun 30) ☐ Quarter 3 (Jul 1 – Sep 30) ☐ Quarter 4 (Oct 1 – Dec 31)					
Proj	ect title: Performance of I	Pile Supported S	ign Strı	ıctures							
Proj	ect investigator: Andrew	Boeckmann	Phone	e: (573) 884-7613		E-mail: boeckmanna@missouri.edu					
Adm	ninistrative contact: Ange	la Pakes	Phone	e: (608) 890-4966		E-mail: apakes@Sustainability.wisc.edu					
Wisl	DOT contact: Kimberley	Dinkins	Phone	e: (608) 267-2828		E-mail: KimberleyR.Dinkins@dot.wi.gov					
Wisl	DOT project ID: 0092-14	-02	Other project ID:			Project start date: 8/8/2013					
Orig	inal end date: 2/8/2015		Current end date: 2/8/2015			Number of extensions: 0					
Proj	Project schedule status:  ☐ On revised schedule ☐ Ahead of schedule ☐ Behind schedule										
Project budget status:											
	Total Expenditu Project Budget Current Qua			Total Expenditures		% Funds Expended	% Work Completed				
	00 000 00	0.00 \$11.594.65		¢11 594 67		1704	1004				

## Project description:

Perform a field load test and numerical modeling of two pile groups to investigate load transfer for sign foundations.

Progress this quarter (includes meetings, work plan status, contract status, significant progress, etc.):

Models of the site and pile foundations were created using Ensoft GROUP. The models were used to design the foundations (i.e. determine pile length) and to establish the load test characteristics (e.g. magnitude and point of application of load, anticipated deflections and loads, etc.). The results of the modeling were shared and discussed with Jeff Horsfall, the WisDOT technical oversight committee liason. It is anticipated the models will be useful in the data analysis following completion of the field research. The research team has also been in communication with Boone Construction Co., the subcontractor who will construct the test foundations. Also, the research team started the literature review, focusing on design methods for pile groups subjected primarily to overturning moments.

## Anticipated work next quarter:

Results of the numerical modeling performed this quarter will be used to finish designing the test foundations, particularly the pile caps. Once the design is complete, the research team will coordinate with the subcontractor to plan construction of the test foundations, which is anticipated for the end of the next quarter (Quarter 1, 2014) or the beginning of the following quarter (Quarter 2, 2014). The research team will also design and begin procuring supplies for the test instrumentation in the next quarter in advance of the field testing. The research team will also complete the literature review in the upcoming quarter.

### Circumstances affecting project or budget:

Currently, work on the project is underway and is being performed consistent with the research plan and project budget.

## Attach / insert Gantt chart and other project documentation

The Gantt chart from the research plan is included below. Currently the research team is working on Tasks 1 and 2. The literature review of Task 1 is nearly complete, and the research team is midway through the planning phases of the field research of Task 2. The project is on schedule, consistent with the Gantt chart.

		Project Month																
Task	Aug-13	Sep-13	Oct-13	Nov-13	Dec-13	Jan-14	Feb-14	Mar-14	Apr-14	May-14	Jun-14	Jul-14	Aug-14	Sep-14	Oct-14	Nov-14	Dec-14	Jan-15
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1. Literature Review																		
2. Field Research																		
3. Data Analysis																		
4. Final Report																		
Draft Final Report Submitted October 31, 2014																		
WisDOT Review																		
Report Revisions &																		
Final Submittal																		
Final Final Report Submitted January 31, 2015																		

## FOR WISDOT USE ONLY

Staff receiving QPR: K. Dinkins	Date received: 12/31/13
Staff approving QPR:	Date approved: